

Feuerwehrhaus Wellingholzhausen

Steuerungsterminplanung

Nr.	Beschreibung	AT	von	bis	Ausführend	46 48 50 52 02 04 06 08 10 12 14 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48 50 52 02 04 06 08 10 12 14 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48 50 52 01 03 05 07 09																														
						No	Dez	Jan	Feb	Mrz	Apr	Mai	Jun	Jul	Aug	Sep	Okt	Nov	Dez	Jan	Feb	Mrz	Apr	Mai	Jun	Jul	Aug	Sep	Okt	Nov	Dez	Jan	Feb	M		
2	Vorplanung	58t	MI 06.02.19	DI 30.04.19																																
3	Entwurfsplanung	60t	DO 02.05.19	MO 29.07.19																																
4	Freigabe Entwurfsplanung	15t	DI 30.07.19	MO 19.08.19																																
5	Genehmigungsplanung	74t	DI 20.08.19	DI 03.12.19																																
6	Ausführungsplanung	100t	MO 09.09.19	DI 11.02.20																																
7	Ausschreibung und Vergabe	120t	DI 08.10.19	DI 07.04.20																																
8	Bauausführung	235t	MI 15.01.20	MI 16.12.20																																
Nr.	Beschreibung	AT	von	bis	Ausführend	46 48 50 52 02 04 06 08 10 12 14 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48 50 52 02 04 06 08 10 12 14 16 18 20 22 24 26 28 30 32 34 36 38 40 42 44 46 48 50 52 01 03 05 07 09																														
						No Dez Jan Feb Mrz Apr Mai Jun Jul Aug Sep Okt Nov Dez Jan Feb Mrz Apr Mai Jun Jul Aug Sep Okt Nov Dez Jan Feb M																														

Kritisches Datum